

Submittal Date – July 15, 2020

**Congaree River Project**

**Stakeholder-Developed Modified Removal Action (MRA)**

Weekly Status Report for Week Ending July 10, 2020

- July 7, 2020      DESC’s consultants and engineers conducted a virtual internal meeting to discuss final details and revisions to the Cofferdam Design Drawings.
- July 7, 2020      DESC’s consultants finalized the Draft Navigation Plan that is to be provided as Attachment G to the permit application.
- July 8, 2020      SCDHEC conducted a conference call with DESC to provide an update to DESC on recent communications between SCDHEC and the United States Army Corps of Engineers (USACE).
- July 9, 2020      DESC forwarded a copy of the weekly report for the week ending July 3, 2020 to the USACE. USACE acknowledged receipt.
- July 9, 2020      SCDHEC provided approval of the *Reinforced Rockfill Cofferdam Conceptual Design* received by the Department on June 22<sup>nd</sup>, 2020.
- July 9, 2020      SCDHEC provided approval of the *Rockfill Cofferdam Slope Stability Analysis* received by the Department on July 2<sup>nd</sup>, 2020.
- July 9, 2020      DESC forward the two SCDHEC-approvals listed above to the USACE. USACE acknowledged receipt.

Construction Season (May 1 – Oct 31) – Updated Monthly

- May 1 – May 31      13 days WSE above cofferdam height (10.27)  
                              9 days WSE above safe working height (7.0)  
                              22 days of no work in the river due to high water in May 2020
- June 1 – June 30      0 days WSE above cofferdam height (10.27)  
                              6 days WSE above safe working height (7.0)  
                              6 days of no work in the river due to high water in June 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location