

Submittal Date – July 8, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Status Report for Week Ending July 3, 2020

- July 1, 2020 DESC submitted the weekly report to SCDHEC for the week ending June 26, 2020.
- July 1, 2020 DESC forwarded a copy of the weekly report for the week ending June 26, 2020 to the USACE. USACE acknowledged receipt.
- July 1, 2020 DESC's consultants updated the monthly river gage data for June.
- July 2, 2020 DESC submitted the WSP USA (WSP's) engineering evaluation entitled, *Congaree River Rockfill Cofferdam Slope Stability Analysis*, dated June 17,2020 to SCDHEC for review and approval.
- July 2, 2020 DESC forwarded to the USACE, the submittal to SCDHEC - WSP engineering evaluation entitled, *Congaree River Rockfill Cofferdam Slope Stability Analysis*, dated June 17,2020.

Construction Season (May 1 – Oct 31) – Updated Monthly

- May 1 – May 31 – 13 days WSE above cofferdam height (10.27)
- 9 days WSE above safe working height (7.0)
- 22 days of no work in the river due to high water in May 2020
- June 1 – June 30 – 0 days WSE above cofferdam height (10.27)
- 6 days WSE above safe working height (7.0)
- 6 days of no work in the river due to high water in June 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location